CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/WNo.17/SKK/BM/Gradation/2014-15 03.05.2014

GRADATION DETERMINATION OF BITUMINOUS MACADAM MIX

As per IS : 2386 and IRC : SP : 11 - 1984

CLIENT	**Asst. Executive Engineer,** Yeshwanthapura Sub Division, BBMP, Bangalore.
AGENCY	**Mr. Shivakumar K,** Contractor, Bangalore.
NAME OF THE WORK	Providing and laying HDPE Water line In Mutyala Nagar Block-4 in J.P Park, Ward No. 17, BBMP, Bangalore.
REFERENCE	EE/RRND/Wo. No./232/2013-14 Dated: 07.02.2014
SAMPLE I/D	HDPE Water line in Mutyala Nagar Block-4 in J.P Park, Ward No. 17
DATE OF TESTING	03.05.2014

GRADATION AFTER EXTRACTION

Sieve Size in mm	Trail 1				Specified Limits as per MORTH specification table 500-04 (Grading-2)
	Weight Retained, gm	% Retained	%Cummulative Retained	% Passing	
26.5	0	0	0	100	100
19	25.69	5.32	5.32	94.68	90-100
13.2	114.56	23.72	29.04	70.96	56-88
4.75	214.89	44.49	73.53	26.47	16-36
2.36	83.46	17.28	90.81	9.19	4-19
0.3	19.57	4.05	94.86	5.14	2-10
0.075	7.89	1.63	96.49	3.51	0-8

Sieve Size in mm	Trail 2				Specified Limits as per MORTH specification table 500-04 (Grading-2)
	Weight Retained, gm	% Retained	%Cummulative Retained	% Passing	
26.5	0	0	0	100	100
19	24.89	5.17	5.17	94.83	90-100
13.2	129.48	26.92	32.09	67.91	56-88
4.75	195.73	40.69	72.79	27.21	16-36
2.36	83.16	17.29	90.07	9.93	4-19
0.3	14.63	3.04	93.12	6.88	2-10
0.075	13.79	2.87	95.98	4.02	0-8

Note:

- This test report should not be reproduced except in full, without written approval of the laboratory
- The results indicated above are based on the tests carried out on the samples received in the laboratory
- Any Query regarding the report must be reported within 30 days from the date of testing.

M/s. Civil-Tech Consultants & Engineers

23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-560079.

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.

Tele Fax : 23223227, Website : www.civiltechconsultants.com,

E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/WNo.17/SKK/BM/Agg.G/2014-15 03.05.2014

Aggregate Gradation Test

IS : 2386 Part I

Client	**Asst. Executive Engineer,** Yeshwanthapura Sub Division, BBMP, Bangalore.
Agency	**Mr. Shivakumar K,** Contractor, Bangalore.
Name of the work	Providing and laying HDPE Water line In Mutyala Nagar Block-4 in J.P Park, Ward No. 17, BBMP, Bangalore.
Reference	EE/RRND/Wo. No./232/2013-14 Dated: 07.02.2014
Sample ID	Hotmix Plant
Type of Mix	Bituminous Macadam
Date of Testing	03.05.2014

Total Weight of Sample: 5550 gm

SIEVE SIZE, mm	Weight Retained, gm	% Retained	Cummulative % Retained	% Passing	Grade-II As per MORTH	Remarks
26.5	0	0	0	100	100	Gradation satisfies Grade-II MORTH specification
19	489	8.81	8.81	91.19	90-100	
13.2	1596	28.76	37.57	62.43	56-88	
4.75	1681	30.29	67.86	32.14	16-36	
2.36	956	17.23	85.08	14.92	4-19	
0.3	358	6.45	91.53	8.47	2-10	
0.075	145	2.61	94.14	5.86	0-8	

Total Weight of Sample: 5475 gm

SIEVE SIZE, mm	Weight Retained, gm	% Retained	Cummulative % Retained	% Passing	Grade-II As per MORTH	Remarks
26.5	0	0	0	100	100	Gradation satisfies Grade-II MORTH specification
19	298	5.44	5.44	94.56	90-100	
13.2	1953	35.67	41.11	58.89	56-88	
4.75	1678	30.65	71.76	28.24	16-36	
2.36	786	14.36	86.12	13.88	4-19	
0.3	395	7.21	93.33	6.67	2-10	
0.075	126	2.30	95.63	4.37	0-8	

Note:

→ This test report should not be reproduced except in full, without written approval of the laboratory

→ The results indicated above are based on the tests carried out on the samples received in the laboratory

→ Any Query regarding the report must be reported within 30 days from the date of testing

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.

Tele Fax : 23223227, Website : www.civiltechconsultants.com

E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

QUALITY CONTROL REPORTS FOR

SEMI DENSE BITUMINOUS CONCRETE

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No: CTCE/BBMP/WNo.17/SKK/SDBC(QB)/2014-15 05.05.2014

TEST REPORT ON DETERMINATION OF BITUMEN CHARACTERISTICS

CLIENT	:	**Asst. Executive Engineer,** Yeshwanthapura Sub Division, BBMP, Bangalore.
AGENCY	:	**Mr. Shivakumar K,** Contractor, Bangalore.
NAME OF THE WORK	:	Providing and laying HDPE Water line In Mutyala Nagar Block-4 in J.P Park, Ward No. 17, BBMP, Bangalore.
REFERENCE	:	EE/RRND/Wo. No./232/2013-14 Dated: 07.02.2014
SAMPLE ID	:	Bitumen
DATE OF TESTING	:	05.05.2014

The results of the tests conducted on the bitumen sample using for Semi Dense Bituminous Concrete.

Sl. No	Description	Test Method as per IS	Test Result	Requirement as per IS:73:2013
1	Penetration at 25 ^{0}C, 1/10 mm	IS :1203 -1978 (RA-2009)	66	60 to 70
2	Softening point, ^{0}C	IS :1205 -1978 (RA-2009)	50	Min. 45
3	Ductility at 27^{0}C, cm	IS :1208 -1978 (RA-2009)	100 >	Min. 50
4	Flash Point, ^{0}C	IS :1209 -1978 (RA-2009)	296	Min. 220

Note:

⇒ This test report shall not be reproduced except in full, without written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.